

Certificate No.	02	Assessment Date	15 May 2026
Date of Certificate	15 May 2026	Contract No.	4504207699
Retention Free Amount	R 933,007.68		

CONTRACT VALUE SUMMARY	
Description	Value (R)
Original Contract Value	R 4,665,038.38
Total Contract Amendments To Date	-
Sub Total	R 4,665,038.38
VAT at 15%	R 699,755.76
Total Contract Value (incl. VAT)	R 5,364,794.14

PAYMENT DUE — CERTIFICATE NO. 02	
Description	Amount (R)
Value of Work Done (Cumulative – Cert No. 02)	R 1,494,584.88
Plus: Compensation Events	-
Plus: Material On Site	-
Plus: Price Adjustment for Inflation	-
Total Value of Work Done	R 1,494,584.88
Less: Retention	-
Sub Total	R 1,494,584.88
Less: Previous Amount Due	R 448,781.03
Sub Total	R 1,045,803.85
Plus: V.A.T. at 15%	R 156,870.58

TOTAL AMOUNT NOW CERTIFIED (incl. VAT)	R 1,202,674.43
--	----------------

Note: 5% Retention not deducted on this Certificate — deduction done by Valterra GSS. Retention: R 52,290.19

AUTHORISATION			
Project Manager	M. Susela	Signature: _____	Date: _____
Quantity Surveyor	M. Hachinavamwe	Signature: _____	Date: _____

Section Manager – Project Solankhantengo	Signature: _____	Date: _____
Senior Manager PMU H. Sifeni	Signature: _____	Date: _____

[LOGO]

BILL OF QUANTITIES — SUMMARY OF SECTIONS

Cert No. 02
15 May 2026

Lephadimisha Secondary School | Payment Certificate No. 02 | 15 May 2026

SCHED	DESCRIPTION	TENDER AMT (R)	CUMUL. CERT (R)	PREV. CERT (R)	AMT DUE (R)
Section 1	PRELIMINARY & GENERAL	R 665,333.14	R 447,643.05	R 280,455.03	R 167,188.02
Bill No. 1	Fixed Charge Items	R 163,267.00	R 113,267.00	R 113,267.00	-
Bill No. 2	Time Related Items	R 502,066.14	R 334,376.05	R 167,188.02	R 167,188.02
Section 2	MEDIA CENTRE / LIBRARY	R 428,145.00	R 78,300.00	-	R 78,300.00
Bill No. 1	Concrete	R 35,385.00	-	-	-
Bill No. 2	Carpentry and Joinery	R 254,600.00	R 78,300.00	-	R 78,300.00
Bill No. 3	Ironmongery	R 100,160.00	-	-	-
Bill No. 4	Electrical	R 5,000.00	-	-	-
Bill No. 5	Provisional Sums	R 33,000.00	-	-	-
Section 3	ADMINISTRATION BLOCK	R 1,085,624.70	R 611,340.00	-	R 570,453.00
Bill No. 1	Concrete	R 35,385.00	-	-	-
Bill No. 2	Carpentry and Joinery	R 45,000.00	-	-	-
Bill No. 3	Ironmongery	R 28,440.00	-	-	-
Bill No. 4	Plumbing and Drainage	R 33,250.00	R 29,550.00	-	R 29,550.00
Bill No. 5	Electrical	R 24,800.00	R 19,800.00	-	R 19,800.00
Bill No. 6	Provisional Sums	R 918,749.70	R 561,990.00	-	R 521,103.00
Section 4	3 CLASSROOM BLOCK + HOD OFFICE (G)	R 1,788,987.20	R 647,611.84	R 168,326.00	R 479,285.84
Bill No. 1	Earthworks	R 149,046.00	R 149,046.00	R 71,586.00	R 77,460.00
Bill No. 2	Concrete	R 307,835.00	R 249,995.00	R 96,740.00	R 153,255.00
Bill No. 3	Masonry	R 216,908.00	R 182,468.00	-	R 182,468.00
Bill No. 4	Waterproofing	R 21,040.00	R 17,600.00	-	R 17,600.00
Bill No. 5	Roof Covering and Cladding	R 82,880.00	-	-	-
Bill No. 6	Carpentry and Joinery	R 36,250.00	-	-	-
Bill No. 7	Ceilings and Partitions	R 102,000.00	-	-	-
Bill No. 8	Floor Coverings	R 123,050.00	-	-	-
Bill No. 9	Ironmongery	R 69,180.00	-	-	-
Bill No. 10	Structural Steelwork	R 55,860.00	-	-	-
Bill No. 11	Metalwork	R 44,500.00	R 18,500.00	-	R 18,500.00
Bill No. 12	Plastering	R 66,103.00	-	-	-
Bill No. 13	Plumbing and Drainage	R 32,505.00	-	-	-

SCHED	DESCRIPTION	TENDER AMT (R)	CUMUL. CERT (R)	PREV. CERT (R)	AMT DUE (R)
Bill No. 14	Glazing	R 18,000.00	-	-	-
Bill No. 15	Paint Work	R 60,546.00	-	-	-
Bill No. 16	Electrical Installations	R 113,784.20	R 30,002.85	-	R 30,002.85
Bill No. 17	Loose Furniture	R 289,500.00	-	-	-
Section 5	2 CLASSROOM BLOCK + HOD OFFICE (H)	R 696,948.34	R 199,358.01	-	R 199,358.01
Bill No. 1	Concrete	R 43,040.00	-	-	-
Bill No. 2	Carpentry and Joinery	R 28,280.00	-	-	-
Bill No. 3	Ceilings and Partitions	R 69,500.00	R 69,500.00	-	R 69,500.00
Bill No. 4	Floor Coverings	R 88,275.00	-	-	-
Bill No. 5	Ironmongery	R 54,094.00	-	-	-
Bill No. 6	Metalwork	R 19,500.00	-	-	-
Bill No. 7	Plumbing and Drainage	R 26,735.00	-	-	-
Bill No. 8	Glazing	R 13,500.00	R 13,500.00	-	R 13,500.00
Bill No. 9	Paint Work	R 50,013.00	R 39,480.00	-	R 39,480.00
Bill No. 10	Electrical Installations	R 107,611.34	R 76,878.01	-	R 76,878.01
Bill No. 11	Loose Furniture	R 196,400.00	-	-	-
TOTAL EXCLUDING VAT		R 4,665,038.38	R 1,984,252.90	R 448,781.03	R 1,494,584.88
COMPENSATION EVENTS		-	-	-	-
MATERIAL ON SITE		-	-	-	-
GRAND TOTAL		R 4,665,038.38	R 1,984,252.90	R 448,781.03	R 1,494,584.88
RETENTION ACCOUNT		R 466,503.84	R 198,425.29	R 44,878.10	R 74,729.24

[LOGO]

Lephadimisha Secondary School | Payment Certificate No. 02 | 15 May 2026

Cert No. 02
15 May 2026

ITEM	PAY	DESCRIPTION	UNIT	QTY	RATE (R)	TENDER	CUMUL.	PREV.	AMT DUE
M	REF					AMT (R)	CERT (R)	CERT (R)	(R)
BILL NO. 1 — CONCRETE (STRUCTURAL)						R 35,385.00			
SANS 1200G HIGH-TENSILE WELDED MESH									
A		Ref 395 layer mesh in apron	m²	67	R 135.00	R 9,045.00	-	-	-
8.4 CONCRETE — Reinforced 25MPa/19mm									
B		In apron	m³	10	R 2,500.00	R 25,000.00	-	-	-
8.4.4.c) WOODEN-FLOATED FINISH									
C		Top Apron	m²	67	R 20.00	R 1,340.00	-	-	-
Carried to Summary — Bill No. 1						R 35,385.00			
BILL NO. 2 — CARPENTRY AND JOINERY						R 254,600.00R 78,300.00 R 78,300.00			
EAVES, VERGES ETC.									
A		250×10mm FC77 fibre cement fascias and barge boards	No	80	R 125.00	R 7,500.00	-	-	-
WORKTOPS									
B		Worktop 1545×1350, 750mm wide, chrome plated legs, complete	No	1	R 4,500.00	R 4,500.00	-	-	-
C		Worktop with shelves 1545×1350, 650mm wide, chrome plated legs, complete	No	1	R 27,000.00	R 27,000.00	R 13,500.00	-	R 13,500.00
D		Fixed shelving 1545×2700, 750mm wide, chrome plated legs, complete	No	1	R 27,000.00	R 27,000.00	R 13,500.00	-	R 13,500.00
E		Wall shelving 2400×1500mm high	No	4	R 5,000.00	R 20,000.00	-	-	-
OFFICE TABLE AND CHAIRS									
F		120cm round desk	No	6	R 5,000.00	R 30,000.00	-	-	-
G		Classic Ultra Exec Mid-Back Chair	No	36	R 2,850.00	R 102,600.00	R 51,300.00	-	R 51,300.00
Carried to Summary — Bill No. 2						R 254,600.00R 78,300.00 R 78,300.00			
BILL NO. 3 — IRONMONGERY						R 100,160.00			
DOOR STOP									
A		Half Moon Satin Nickel Door Stopper	No	3	R 120.00	R 360.00	-	-	-
SHELVES									
B		2209×914×2438mm 5-tier powder coated wall bands, midline, complete	No	1	R 55,000.00	R 55,000.00	-	-	-
C		Magazines and Newspapers Steel Cabinet	No	7	R 4,200.00	R 29,400.00	-	-	-
DESK									
D		800×1800×700 Mediterranean desk, 3-drawer pedestal with 1250mm bar	No	1	R 12,500.00	R 12,500.00	-	-	-
OFFICE CHAIR									
E		Everturn Office & Computer Chair: Mid Back No Swift - Black	No	1	R 2,900.00	R 2,900.00	-	-	-
Carried to Summary — Bill No. 3						R 100,160.00			
BILL NO. 4 — ELECTRICAL INSTALLATIONS						R 5,000.00			
TESTING AND COMMISSIONING									

ITEM	PAY REF	DESCRIPTION	UNIT	QTY	RATE (R)	TENDER AMT (R)	CUMUL. CERT (R)	PREV. CERT (R)	AMT DUE (R)
A		Testing and commissioning of complete electrical installation	Item	1	R 5,000.00	R 5,000.00	-	-	-
Carried to Summary — Bill No. 4							R 5,000.00		
BILL NO. 5 — PROVISIONAL SUMS							R 33,000.00		
FIRE EQUIPMENT									
A		Provisional sum — supply and installation of fire equipment	Item	1	R 10,000.00	R 10,000.00	-	-	-
B		Allow for attendance	%	0.050	R 10,000.00	R 500.00	-	-	-
C		Allow for profit	%	0.050	R 10,000.00	R 500.00	-	-	-
SIGNAGE									
D		Door letters, name plates and rectangular sign boards	1	R 5,000.00	R 5,000.00	-	-	-	-
E		Allow for attendance	%	0.050	R 5,000.00	R 250.00	-	-	-
F		Allow for profit	%	0.050	R 5,000.00	R 250.00	-	-	-
ROCK / LANDSCAPING									
G		Media centre rock landscaping	Item	1	R 15,000.00	R 15,000.00	-	-	-
H		Allow for attendance	%	0.050	R 15,000.00	R 750.00	-	-	-
J		Allow for profit	%	0.050	R 15,000.00	R 750.00	-	-	-
Carried to Summary — Bill No. 5							R 33,000.00		
SECTION 2 TOTAL — MEDIA CENTRE / LIBRARY							R 428,145.00	R 78,300.00	R 78,300.00